## Elliott Ditch Project Update

Date: August 23, 2021

Subject: Elliott Ditch Project Update No. 42

CEC Project No.: 172-367

On behalf of Arconic Lafayette, LLC, Civil & Environmental Consultants, Inc. (CEC) is pleased to provide this status update regarding the Elliott Ditch Project. As a reminder, project status updates will be provided weekly during clean-up activities and quarterly during non-clean-up activities, at a minimum. These updates will be posted on the Updates section of the Elliott Ditch Project Website (<a href="http://elliottditchproject.cecinc.com/updates.aspx">http://elliottditchproject.cecinc.com/updates.aspx</a>).

- By-passing of Elliott Ditch in Upper Reach 1 (from the intersection of Concord Rd and Brady Ln to the Norfolk Southern railroad crossing) is complete. Backfill activities within Upper Reach 1 of Elliott Ditch are complete.
- Disturbed areas in Upper Reach 1 were restored (i.e., topsoil installation, seed, and straw). Tree planting activities will be initiated following completion of project activities in accordance with the Habitat Mitigation Plan.
- Excavation activities in Lower Reach 1, downstream of the Norfolk Southern railroad crossing, are complete. Additionally, both soil and sediment areas in Lower Reach 1 has been backfilled and restored.
- Cleanup activities commenced in Reach 2 on Monday, August 23, 2021. Reach 2 is from the abandoned Norfolk Southern railroad crossing to the South 18<sup>th</sup> Street Bridge. Required access agreements have been obtained prior to mobilizing.
- Arconic has secured the following permits, which can be found by visiting the project repository at <a href="http://elliottditchproject.cecinc.com/repository.aspx">http://elliottditchproject.cecinc.com/repository.aspx</a>:
  - ➤ United States Army Corp of Engineers Nationwide Permit 38;
  - ➤ Indiana Department of Environmental Management (IDEM) 401 Water Quality Certification;
  - ➤ IDEM NPDES Temporary Discharge General Permit;
  - ➤ NPDES General Construction Stormwater, Rule #5 Permit; and,
  - > Indiana Department of Natural Resources (IDNR) Construction in a Floodway Permit.
- The Interim Measures Work Plan (IMWP) summarizing this phase of the cleanup project can be found by visiting the project repository, or on IDEM's virtual file cabinet (https://vfc.idem.in.gov/, Document No. 83081121).
  - ➤ U.S. EPA issued approval of the IMWP in May 26, 2021.
  - > IDEM issued approval of the IMWP on June 10, 2021



Should you have questions or concerns, please call the Elliott Ditch Hotline at 317-613-4514, or send an email to <a href="mailto:elliottditchquestions@gmail.com">elliottditchquestions@gmail.com</a>.





Photograph 1: Backfill and Topsoil Placement in Lower Reach 1.