

	Name	Start	Finish	Qtr 2, 2019		Qtr 3, 2019		Qtr 4, 2019		Qtr 1, 2020		Qtr 2, 2020		Qtr 3, 2020		Qtr 4, 2020					
				Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1	Project Planning	1/31/19 8:00 AM	11/20/19 5:00 PM	[Gantt bar from Feb 2019 to Nov 2019]																	
7	Community Relations	4/17/19 7:00 AM	6/14/19 5:00 PM	[Gantt bar from Apr to May 2019]																	
18	Regulatory Approvals	3/27/19 7:00 AM	3/25/20 5:00 PM	[Gantt bar from Mar 2019 to Mar 2020]																	
35	Project Bidding	11/15/19 8:00 AM	4/16/20 5:00 PM					[Gantt bar from Nov 2019 to Dec 2019]													
44	Project Implementation	3/9/20 7:00 AM	8/21/20 5:00 PM	[Gantt bar from Mar 2020 to Aug 2020]																	
45	Tree Clearing & Grubbing	3/9/20 7:00 AM	3/18/20 5:00 PM	[Task bar from Mar 9 to Mar 18 2020]																	
46	Driveway Installation	4/7/20 8:00 AM	4/16/20 5:00 PM	[Task bar from Apr 7 to Apr 16 2020]																	
47	Mobilization/Site Establishment/Haul Road Construction	4/27/20 8:00 AM	5/15/20 5:00 PM	[Task bar from Apr 27 to May 15 2020]																	
48	Excavation of Levee Soils	5/18/20 8:00 AM	7/13/20 5:00 PM	[Task bar from May 18 to Jul 13 2020]																	
49	Transportation and Disposal of Levee Soils	5/25/20 8:00 AM	7/13/20 5:00 PM	[Task bar from May 25 to Jul 13 2020]																	
50	Backfilling/Final Restoration Activities	5/28/20 8:00 AM	8/14/20 5:00 PM	[Task bar from May 28 to Aug 14 2020]																	
51	Demobilization	8/17/20 8:00 AM	8/21/20 5:00 PM	[Task bar from Aug 17 to Aug 21 2020]																	
52	Project Closeout Activities	8/24/20 8:00 AM	10/16/20 5:00 PM	[Gantt bar from Aug 2020 to Oct 2020]																	
53	Project Closeout	8/24/20 8:00 AM	9/4/20 5:00 PM	[Task bar from Aug 24 to Sep 4 2020]																	
54	IM Reporting	9/7/20 8:00 AM	10/16/20 5:00 PM	[Task bar from Sep 7 to Oct 16 2020]																	

Schedule as of July 27, 2020