



Elliott Ditch Project Update

Date: August 10, 2020
Subject: Elliott Ditch Project Update No. 24
CEC Project No.: 172-367

On behalf of Arconic Inc., Civil & Environmental Consultants, Inc. (CEC) is pleased to provide this status update regarding the Elliott Ditch Project. As a reminder, project status updates will be provided weekly during clean-up activities and quarterly during non-clean-up activities, at a minimum. These updates will be posted on the Updates section of the Elliott Ditch Project Website (<http://elliottditchproject.cecinc.com/updates.aspx>). This update is being provided in association with Elliott Ditch Levee clean-up portion of the project.

- Excavation activities were completed as of July 21, 2020. All Decision Units have passed confirmation sampling.
- Backfilling of the excavated areas will continue the week of August 10th. Upon completion of backfill, virgin sourced topsoil will be installed and seeding will commence to stabilize the ground surface.
- CEC will continue monitoring the seasonal flow of the creek through Fall 2020.
- The United States Environmental Protection Agency (U.S. EPA), Region 5 provided Coordinated Approval of the Levee Soil Interim Measures Work Plan (Work Plan) on March 24, 2020. The Indiana Department of Environmental Management provided approval of the Work Plan on January 7, 2020. The documents can be viewed in project repository located at: <http://elliottditchproject.cecinc.com/repository.aspx>
- Regarding Governor Eric Holcomb's Executive Orders in response to the coronavirus 2019 (COVID 2019), this remediation project is considered essential and will proceed with the schedule as detailed above. CEC will continue to monitor COVID 19 developments in Indiana and will be prepared to adjust the schedule, as appropriate.
- Should you have questions or concerns, please call the Elliott Ditch Hotline at 317-613-4514, or send an email to elliottditchquestions@gmail.com.

Photographs:

Photograph 1: Active backfilling along the levee.



Photograph 2: Completed backfill prior to topsoil installation

