


ARCONIC LAFAYETTE OPERATIONS ELLIOTT DITCH REACHES 1-3 SEDIMENT AND SOIL REMEDIATION

STORMWATER POLLUTION PREVENTION PLAN

PREPARED FOR:
ARCONIC LAFAYETTE OPERATIONS
3131 EAST MAIN STREET
LAFAYETTE, INDIANA 47905

PREPARED BY:
CIVIL & ENVIRONMENTAL CONSULTANTS, INC.
2704 CHEROKEE FARM WAY, SUITE 101
KNOXVILLE, TENNESSEE 37920
DECEMBER 2020

NO	DATE	DESCRIPTION



Civil & Environmental Consultants, Inc.
2704 Cherokee Farm Way · Suite 101 · Knoxville, TN 37920
Ph: 865.977.9997 · Fax: 865.977.9919
www.cecinc.com


**ARCONIC LAFAYETTE LLC
LAFAYETTE OPERATIONS
ELLIOTT DITCH REACHES 1-3
SEDIMENT AND SOIL REMEDIATION
LAFAYETTE, INDIANA**

COVER SHEET

DRAWING NO: **C900**
SHEET 1 OF 13

DATE: 12/21/2020
DRAWN BY: KAM
DWG SCALE: NOT TO SCALE
CHECKED BY: GAW
PROJECT NO: 172-387-0043
APPROVED BY: JMB


VICINITY MAP




LATITUDE: 40° 23' 47.00" N
LONGITUDE: 86° 51' 33.03" W



LOCATION MAP

Know what's below.
811 before you dig.



P:\12071\172-387-0043\DWG\172-387-0043-001.dwg - 172-387-0043-001.dwg - 12/21/2020 10:45 AM

DRAWING INDEX

SHEET NUMBER	DESCRIPTION
C900	COVER SHEET
C901	DRAWING INDEX, PROJECT DESCRIPTION, AND SOILS MAP
C902	REACH 1 EXISTING CONDITIONS AND REMEDIATION OVERVIEW
C903	REACH 2 EXISTING CONDITIONS AND REMEDIATION OVERVIEW
C904	REACH 3 EXISTING CONDITIONS AND REMEDIATION OVERVIEW
C905	REACH 1 EROSION AND SEDIMENT CONTROL PLAN
C906	REACH 2 EROSION AND SEDIMENT CONTROL PLAN
C907	REACH 3 EROSION AND SEDIMENT CONTROL PLAN
C908	SWPPP NARRATIVE (1 OF 3)
C909	SWPPP NARRATIVE (2 OF 3)
C910	SWPPP NARRATIVE (3 OF 3)
C911	EROSION CONTROL DETAILS
C912	EROSION CONTROL DETAILS

*SEE SHEETS C000 THROUGH C801 FOR CONSTRUCTION DRAWINGS.

PROJECT DESCRIPTION

IN ACCORDANCE WITH THE INTERIM MEASURES WORK PLAN (IMWP) DATED DECEMBER 2020, THE PROJECT CONSISTS OF THE EXCAVATION, REMOVAL, AND OFF-SITE DISPOSAL OF PCB IMPACTED SEDIMENTS AND SOILS TO A REMEDIAL GOAL OF 1.0 MILLIGRAM PER KILOGRAM (MG/KG) WITHIN REACH 1 THROUGH 3 OF ELLIOTT DITCH, WHICH INCLUDES FROM OUTFALL 001 TO JUST UPSTREAM OF THE 9TH STREET CROSSING. THE EXCAVATION PROCESS WILL BE DRIVEN BY THE PRESENCE OF GEOMORPHOLOGIC FEATURES AS MAPPED BY TETRA TECH. SOIL REMEDIATION OF THE LEVEE SITUATED ON THE SOUTHEAST SIDE OF THE ELLIOTT DITCH IN REACH 1 WAS PERFORMED UNDER THE LEVEE SOIL IMWP IN SPRING AND SUMMER OF 2020. PCB IMPACTS TO SOIL AND SEDIMENT OF ELLIOTT DITCH ARE BELIEVED TO BE ASSOCIATED WITH HISTORIC DISCHARGES FROM FACILITY OUTFALL 001.

FLOW IN ELLIOTT DITCH WILL NEED TO BE MANAGED IN SUPPORT OF SEDIMENT REMOVAL ACTIVITIES. IN REACH 1, THIS WILL REQUIRE THE INSTALLATION OF A DAM, BYPASS PUMPS, AND PIPING TO REROUTE DITCH FLOW AROUND THE ACTIVE EXCAVATION AREA. SEDIMENT REMEDIATION DOWNSTREAM OF REACH 1 RAILROAD BRIDGE IS TARGETED TO DEPOSITIONAL FEATURES THAT WILL NOT REQUIRE FULL DAMMING OF THE DITCH AND REROUTING OF THE FLOW. COFFERDAMS OR ANOTHER CAPABLE STRUCTURE WILL BE INSTALLED AROUND THESE DEPOSITIONAL FEATURES TO ISOLATE THE AREAS FROM FLOW.


SOIL EXCAVATION AREAS (I.E. DEPOSITIONAL SOIL ABOVE THE ORDINARY HIGH WATER MARK) WILL BE RESTORED TO APPROXIMATE PRE-PROJECT ELEVATIONS AND DRAINAGE PATTERNS WITH OFFSITE BORROW MATERIAL CERTIFIED TO BE FREE OF CONTAMINATION. SEDIMENT REMOVAL AREAS WILL BE BACKFILLED USING B-BORROW MATERIAL PER INDIANA DEPARTMENT OF TRANSPORTATION (INDOT) SPEC 211.03. SEDIMENT EXCAVATIONS WILL BE RESTORED TO AN ELEVATION THAT IS CONSISTENT WITH EXISTING CONDITIONS OF THE REACH WHERE THE REMEDIATION OCCURS.

OTHER ASSOCIATED WORK INCLUDES VEGETATION CLEARING, THE INSTALLATION OF SEDIMENT AND EROSION CONTROLS, THE CONSTRUCTION OF ACCESS ROADS AND DECONTAMINATION STATIONS, LOCALIZED GRADING, AND VEGETATIVE PLANTING AT DISTURBED LOCATIONS.


DATUM

INDIANA STATE PLAN GRID – NORTH AMERICAN DATUM OF 1983 (NAD83).

ELEVATION–NORTH AMERICAN VERTICAL DATUM OF 1988 (NAVD 88)



USGS SOILS MAP



ACCORDING TO THE USGS SOIL SURVEY DATABASE, SOIL IN REACH 1 OF THE PROJECT SITE MAINLY CONSISTS OF MAHALASVILLE SILTY CLAY LOAM, GRAVELLY SUBSTRATUM (Mb). THIS SOIL CLASS IS POORLY DRAINED WITH A MODERATELY HIGH TO HIGH CAPACITY TO TRANSMIT WATER ($K_{sat} = 0.60$ TO 2.0 IN/HR).

SOIL IN REACHES 2 AND 3 OF THE PROJECT SITE MAINLY CONSISTS OF OCCASIONALLY FLOODED SLOAN CLAY LOAM (Sn). THIS SOIL CLASS IS VERY POORLY DRAINED WITH A MODERATELY HIGH TO HIGH CAPACITY TO TRANSMIT WATER ($K_{sat} = 0.60$ TO 2.0 IN/HR).

UPLAND SOIL ON THE NORTH BANK OF REACH 3 IN THE PROJECT SITE INCLUDES ERODED MIAMA SILT LOAM (MsC2). THIS SOIL CLASS IS MODERATELY WELL DRAINED WITH A LOW TO MODERATELY HIGH CAPACITY TO TRANSMIT WATER ($K_{sat} = 0.01$ TO 0.2 IN/HR).

REVISION RECORD


NO	DATE	DESCRIPTION

Civil & Environmental Consultants, Inc.
 2704 Cherokee Farm Way · Suite 101 · Knoxville, TN 37920
 Ph: 865.977.9997 · Fax: 865.977.9919
 www.cecinc.com

**ARCONIC LAFAYETTE LLC
 LAFAYETTE OPERATIONS
 ELLIOTT DITCH REACHES 1-3
 SEDIMENT AND SOIL REMEDIATION
 LAFAYETTE, INDIANA**

DRAWING INDEX, PROJECT DESCRIPTION, AND SOILS MAP

DRAWING NO.: **C901**
 SHEET 2 OF 13




DATE: 12/21/2020
 DWG SCALE: NOT TO SCALE
 PROJECT NO: 172-387-0043
 DRAWN BY: KAM
 CHECKED BY: GAW
 APPROVED BY: JMB

P:\2021\172-387-0043\DWG\0043 - Reach 1-3 Remediation Drawings\Station Remediation SWPPP\172387-0043-000-SWPPP Cover Sheet.dwg(2/21) 12/21/2020 10:45 AM



MATCH LINE - DRAWING C903




- REFERENCE**
- 1. EXISTING CONDITIONS TOPOGRAPHY GENERATED FROM DATA PROVIDED BY INDIANA'S STATEWIDE IMAGERY AND LIDAR PROGRAM AND AVAILABLE AT WWW.OPENTOPO.SDSC.EDU. AIRBORNE LIDAR SURVEY PERFORMED BETWEEN 3/13/2011 AND 4/30/2012.
 - 2. AS-BUILT TOPOGRAPHIC CONDITIONS OF THE ELLIOTT DITCH LEVEL BASED ON FIELD SURVEY PERFORMED BY FISHER ENGINEERING ON 8/24/2020 HAVE BEEN INCORPORATED INTO THE PROVIDED CONTOURS.

LEGEND

	SEDIMENT REMEDIATION FOOTPRINT		EXISTING MAJOR CONTOUR
	SOIL REMEDIATION FOOTPRINT		EXISTING MINOR CONTOUR
	TEMPORARY CONSTRUCTION ENTRANCE		POTENTIAL PROJECT CONSTRUCTION ENTRANCE
	LIMITS OF CLEARING		EXISTING RAILROAD TRACKS

SCALE IN FEET
0 100 200



REVISION RECORD

NO.	DATE	DESCRIPTION

CEC
Civil & Environmental Consultants, Inc.
 2704 Cherokee Farm Way - Suite 101 - Knoxville, TN 37920
 Ph: 865.977.9997 - Fax: 865.977.9919
 www.cecinc.com

ARCONIC LAFAYETTE LLC
LAFAYETTE OPERATIONS
ELLIOTT DITCH REACHES 1-3
SEDIMENT AND SOIL REMEDIATION
LAFAYETTE, INDIANA

REACH 1
EXISTING CONDITIONS AND
REMEDIATION OVERVIEW

DRAWING NO. **C902**
 SHEET 3 OF 13

DATE: 12/21/2020 DRAWN BY: KAM GAW
 DWG SCALE: 1"=100' CHECKED BY: 172-387-0043 JMB
 APPROVED BY:

A:\1917172-391_C902\Draw\DWG - Reach 1-3 Remediation Drawings\Drawings\Remediation_Schematic_Sheet1\172387-0043-C902-SW-001 - Reach 1-3 Remediation - Schematic_Sheet1.dwg - 3/20/2021 10:46 AM




A:\1917172-361-0002\Drawings\Remediation\172-367-0043-002-SWPPP-Remediation\172-367-0043-002-SWPPP-Remediation.dwg (PLOT) - Reach 1-3 Remediation Drawings\Remediation\172-367-0043-002-SWPPP-Remediation.dwg (PLOT) - LP - 3/26/2021 10:46 AM

REFERENCE


- EXISTING CONDITIONS TOPOGRAPHY GENERATED FROM DATA PROVIDED BY INDIANA'S STATEWIDE IMAGERY AND LIDAR PROGRAM AND AVAILABLE AT WWW.OPENTOPO.SDSC.EDU. AIRBORNE LIDAR SURVEY PERFORMED BETWEEN 3/13/2011 AND 4/30/2012.

LEGEND

	SEDIMENT REMEDIATION FOOTPRINT		EXISTING MAJOR CONTOUR
	SOIL REMEDIATION FOOTPRINT		EXISTING MINOR CONTOUR
	TEMPORARY CONSTRUCTION ENTRANCE		
	POTENTIAL PROJECT CONSTRUCTION ENTRANCE		
	LIMITS OF CLEARING		
	EXISTING RAILROAD TRACKS		



NO.	DATE	REVISION RECORD DESCRIPTION



Civil & Environmental Consultants, Inc.
 2704 Cherokee Farm Way - Suite 101 - Knoxville, TN 37920
 Ph: 865.977.9997 - Fax: 865.977.9919
 www.cecinc.com

ARCONIC LAFAYETTE LLC
LAFAYETTE OPERATIONS
ELLIOTT DITCH REACHES 1-3
SEDIMENT AND SOIL REMEDIATION
LAFAYETTE, INDIANA

REACH 2
EXISTING CONDITIONS AND
REMEDATION OVERVIEW

DRAWING NO. **C903**
 SHEET 5 OF 13

DATE: 12/21/2020
 DWG SCALE: 1"=100'
 PROJECT NO: 172-367-0043
 DRAWN BY: KAM
 CHECKED BY: GAW
 APPROVED BY: JMB




A:\1917172-3671-C903\Draw\1917172-3671-C903-002-SWPP-Remediation_SPP\172367-004-C902-SWPP-Remediation_SPP\172367-004-C902-SWPP-Remediation_SPP.dwg (DWG) - Reach 1-3 Remediation Drawings (Sediment Remediation_SPP) - LP - 3/28/2021 10:46 AM

REFERENCE

- EXISTING CONDITIONS TOPOGRAPHY GENERATED FROM DATA PROVIDED BY INDIANA'S STATEWIDE IMAGERY AND LIDAR PROGRAM AND AVAILABLE AT WWW.OPENTOPO.SDSC.EDU. AIRBORNE LIDAR SURVEY PERFORMED BETWEEN 3/13/2011 AND 4/30/2012.

LEGEND

	SEDIMENT REMEDIATION FOOTPRINT		EXISTING MAJOR CONTOUR
	SOIL REMEDIATION FOOTPRINT		EXISTING MINOR CONTOUR
	TEMPORARY CONSTRUCTION ENTRANCE		
	POTENTIAL PROJECT CONSTRUCTION ENTRANCE		
	LIMITS OF CLEARING		
	EXISTING RAILROAD TRACKS		



DRAWING NO. **C904**
 SHEET 6 OF 13
 DATE: 12/21/2020
 DWG SCALE: 1"=100'
 PROJECT NO: 172-367-0043
 DRAWN BY: KAM
 GAW
 CHECKED BY: JMB
 APPROVED BY:


ARCONIC LAFAYETTE LLC
LAFAYETTE OPERATIONS
ELLIOTT DITCH REACHES 1-3
SEDIMENT AND SOIL REMEDIATION
LAFAYETTE, INDIANA

Civil & Environmental Consultants, Inc.
 2704 Cherokee Farm Way - Suite 101 - Knoxville, TN 37920
 Ph: 865.977.9997 - Fax: 865.977.9919
 www.cecinc.com

REVISION RECORD

NO.	DATE	DESCRIPTION

MATCH LINE - DRAWING C903





A:\1917172-361-0000\Drawings\Remediation\361001-002-SWPPP-Erosion Control Plan.dwg (2/2/2021 10:46 AM) - LP - 3/20/2021 10:46 AM
 Remediation Drawings\361001-002-SWPPP-Erosion Control Plan.dwg (2/2/2021 10:46 AM) - LP - 3/20/2021 10:46 AM

- REFERENCE**
- EXISTING CONDITIONS TOPOGRAPHY GENERATED FROM DATA PROVIDED BY INDIANA'S STATEWIDE IMAGERY AND LIDAR PROGRAM AND AVAILABLE AT WWW.OPENTOPO.SDSC.EDU. AIRBORNE LIDAR SURVEY PERFORMED BETWEEN 3/13/2011 AND 4/30/2012.
 - AS-BUILT TOPOGRAPHIC CONDITIONS OF THE ELLIOTT DITCH LEVEE BASED ON FIELD SURVEY PERFORMED BY FISHER ENGINEERING ON 8/24/2020 HAVE BEEN INCORPORATED INTO THE PROVIDED CONTOURS.
- NOTES**
- SEE SHEET C908 THROUGH C910 FOR CONSTRUCTION AND SEDIMENT CONTROL NOTES. SEE SHEETS C911 AND C912 FOR EROSION CONTROL DETAILS.
 - LOCATION OF TEMPORARY SITE INFRASTRUCTURE (CONSTRUCTION ENTRANCE, DECONTAMINATION PADS, LAYDOWN AREA, ETC.) TO BE PROPOSED BY CONTRACTOR PRIOR TO START OF WORK FOR APPROVAL BY ARCONIC PERSONNEL.
 - EROSION CONTROL MEASURES FOR THE PROJECT BOUNDARY ARE IDENTIFIED AS SILT FENCING. ALTERNATIVE MEASURES (I.E. STRAW WATTLES OR HAY BALES) MAY BE IMPLEMENTED AT THE DISCRETION OF THE CONTRACTOR BASED ON FIELD CONDITIONS.
 - IN THE EVENT THAT AREAS BETWEEN ELLIOTT DITCH AND THE ACCESS ROAD BECOME DISTURBED DURING THE COURSE OF CONSTRUCTION, THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE INSTALLATION AND MANAGEMENT OF ADDITIONAL EROSION AND SEDIMENT CONTROLS, AS NECESSARY, TO MINIMIZE THE POTENTIAL FOR SOIL TRANSPORT. ACCEPTABLE CONTROLS MAY INCLUDE, BUT ARE NOT LIMITED TO, SILT FENCING, STRAW WATTLES/HAY BALES, EROSION CONTROL MATTING, AND/OR TEMPORARY MULCHING AND SEEDING. PERMANENT VEGETATION SHALL BE INSTALLED UPON PROJECT COMPLETION.

LEGEND

SF	SILT FENCING	FB	SEDIMENT DEWATERING BED
	PERIMETER TEMPORARY FENCING		DEWATERING FILTER BAG
	TEMPORARY COFFERDAM		EXISTING MAJOR CONTOUR
	EXISTING RAILROAD TRACKS		EXISTING MINOR CONTOUR
	WATERLESS WHEEL WASH		



REACH 1
 EROSION AND SEDIMENT CONTROL PLAN
 DRAWING NO. **C905**
 SHEET 6 OF 13


DATE: 12/21/2020
 DRAWN BY: KAMI
 DWG SCALE: 1" = 100'
 CHECKED BY: GAW
 PROJECT NO: 172-367-0043
 APPROVED BY: JMB

REVISION RECORD

NO.	DATE	DESCRIPTION

ARCONIC LAFAYETTE LLC
LAFAYETTE OPERATIONS
ELLIOTT DITCH REACHES 1-3
SEDIMENT AND SOIL REMEDIATION
LAFAYETTE, INDIANA

Civil & Environmental Consultants, Inc.
 2704 Cherokee Farm Way - Suite 101 - Knoxville, TN 37920
 Ph: 865.977.9997 - Fax: 865.977.9919
 www.cechinc.com



NO.	DATE	DESCRIPTION

Civil & Environmental Consultants, Inc.
 2704 Cherokee Farm Way - Suite 101 - Knoxville, TN 37920
 Ph: 865.977.9997 - Fax: 865.977.9919
 www.cechinc.com

**ARCONIC LAFAYETTE LLC
 LAFAYETTE OPERATIONS
 ELLIOTT DITCH REACHES 1-3
 SEDIMENT AND SOIL REMEDIATION
 LAFAYETTE, INDIANA**

**REACH 2
 EROSION AND SEDIMENT CONTROL PLAN**

DRAWING NO. **C906**
 SHEET 7 OF 13



DATE: 12/21/2020 DRAWN BY: KAM GAW
 DWG SCALE: 1"=100' CHECKED BY: 172-367-0043
 APPROVED BY: JMB


A:\1917172-367-0043\172-367-0043-002-SWPPP-Remediation\SWPPP\172-367-0043-002-SWPPP-Remediation.dwg (3/13/2011 10:47 AM) - LP - 3/28/2021 10:47 AM

- REFERENCE**
- EXISTING CONDITIONS TOPOGRAPHY GENERATED FROM DATA PROVIDED BY INDIANA'S STATEWIDE IMAGERY AND LIDAR PROGRAM AND AVAILABLE AT WWW.OPENTOPO.SDSC.EDU. AIRBORNE LIDAR SURVEY PERFORMED BETWEEN 3/13/2011 AND 4/30/2012.
- NOTES**
- SEE SHEET C908 THROUGH C910 FOR CONSTRUCTION AND SEDIMENT CONTROL NOTES. SEE SHEETS C911 AND C912 FOR EROSION CONTROL DETAILS.
 - LOCATION OF TEMPORARY SITE INFRASTRUCTURE (CONSTRUCTION ENTRANCE, DECONTAMINATION PADS, LAYDOWN AREA, ETC.) TO BE PROPOSED BY CONTRACTOR PRIOR TO START OF WORK FOR APPROVAL BY ARCONIC PERSONNEL.
 - EROSION CONTROL MEASURES FOR THE PROJECT BOUNDARY ARE IDENTIFIED AS SILT FENCING. ALTERNATIVE MEASURES (I.E. STRAW WATTLES OR HAY BALES) MAY BE IMPLEMENTED AT THE DISCRETION OF THE CONTRACTOR BASED ON FIELD CONDITIONS.
 - IN THE EVENT THAT AREAS BETWEEN ELLIOTT DITCH AND THE ACCESS ROAD BECOME DISTURBED DURING THE COURSE OF CONSTRUCTION, THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE INSTALLATION AND MANAGEMENT OF ADDITIONAL EROSION AND SEDIMENT CONTROLS, AS NECESSARY, TO MINIMIZE THE POTENTIAL FOR SOIL TRANSPORT. ACCEPTABLE CONTROLS MAY INCLUDE, BUT ARE NOT LIMITED TO, SILT FENCING, STRAW WATTLES/HAY BALES, EROSION CONTROL MATTING, AND/OR TEMPORARY MULCHING AND SEEDING. PERMANENT VEGETATION SHALL BE INSTALLED UPON PROJECT COMPLETION.

LEGEND

— SF —	SILT FENCING		SEDIMENT DEWATERING BED
-x-x-	PERIMETER TEMPORARY FENCING		DEWATERING FILTER BAG
- - - -	TEMPORARY COFFERDAM	- - - -	EXISTING MAJOR CONTOUR
	EXISTING RAILROAD TRACKS	- - - -	EXISTING MINOR CONTOUR
	WATERLESS WHEEL WASH		





REFERENCE



- EXISTING CONDITIONS TOPOGRAPHY GENERATED FROM DATA PROVIDED BY INDIANA'S STATEWIDE IMAGERY AND LIDAR PROGRAM AND AVAILABLE AT WWW.OPENTOPO.SDSC.EDU. AIRBORNE LIDAR SURVEY PERFORMED BETWEEN 3/13/2011 AND 4/30/2012.

NOTES

- SEE SHEET C908 THROUGH C910 FOR CONSTRUCTION AND SEDIMENT CONTROL NOTES. SEE SHEETS C911 AND C912 FOR EROSION CONTROL DETAILS.
- LOCATION OF TEMPORARY SITE INFRASTRUCTURE (CONSTRUCTION ENTRANCE, DECONTAMINATION PADS, LAYDOWN AREA, ETC.) TO BE PROPOSED BY CONTRACTOR PRIOR TO START OF WORK FOR APPROVAL BY ARCONIC PERSONNEL.
- EROSION CONTROL MEASURES FOR THE PROJECT BOUNDARY ARE IDENTIFIED AS SILT FENCING. ALTERNATIVE MEASURES (I.E. STRAW WATTLES OR HAY BALES) MAY BE IMPLEMENTED AT THE DISCRETION OF THE CONTRACTOR BASED ON FIELD CONDITIONS.

LEGEND

— SF —	SILT FENCING		SEDIMENT DEWATERING BED
— x — x	PERIMETER TEMPORARY FENCING		DEWATERING FILTER BAG
- - - - -	TEMPORARY COFFERDAM		EXISTING MAJOR CONTOUR
— + — + —	EXISTING RAILROAD TRACKS		EXISTING MINOR CONTOUR
	WATERLESS WHEEL WASH		



NO.	DATE	REVISION RECORD DESCRIPTION

CECH

Civil & Environmental Consultants, Inc.
 2704 Cherokee Farm Way - Suite 101 - Knoxville, TN 37920
 Ph: 865.977.9997 - Fax: 865.977.9919
 www.cechinc.com

ARCONIC LAFAYETTE LLC
LAFAYETTE OPERATIONS
ELLIOTT DITCH REACHES 1-3
SEDIMENT AND SOIL REMEDIATION
LAFAYETTE, INDIANA

REACH 3
EROSION AND SEDIMENT CONTROL PLAN

DRAWING NO. **C907**
 SHEET 8 OF 13

DATE: 12/21/2020 DRAWN BY: KAM GAW
 DWG SCALE: 1"=100' CHECKED BY: 172-387-0043
 APPROVED BY: JMB

P:\2021\172-3671-0400\Draw\2021 - Reach 1 - Remediation Drawings\Station Remediation SWPPP\1723671-0400-C908-SWPPP Narrative.dwg(2/28) LST/1/10/2021 - 10:47 AM

1. INTRODUCTION

This Stormwater Pollution and Prevention Plan (SWPPP) describes measures to be taken by Arconic Corp. (Company) and its contractors (Contractor) to control and reduce soil erosion and resulting sedimentation during and after the excavation and restoration of impacted sediment and isolated soil within Reaches 1 through 3 of Elliott Ditch, which includes from Outfall 001 to just upstream of the 9th Street crossing based on geomorphologic mapping. This plan includes, but is not limited to, using sound remediation planning and practices to reduce potential sources of sediment, encourage revegetation, restoration, and stabilization of disturbed streambed and soils on the project to reduce pathways for erosion, and remediation scheduling to quickly and efficiently excavate and restore designated remediation areas and to reduce the duration that bare soils and sediments are left exposed. Measures identified in this plan apply to work within the defined project site limits, access roads, all work and storage areas, and other areas used during remediation of the project. This plan was prepared as part of the Storm Water Pollution Prevention Plan as required under Title 40, Code of Federal Regulations (CFR), Parts 122-124. (National Pollution Discharge Elimination System Permit for Storm Water Discharges.)

1.1 OBJECTIVES

Short-term objectives of this plan are to control erosion and sedimentation, to protect water quality and aquatic resources, to encourage remediation/revegetation success, and to reduce impacts to adjacent land uses and ecological resources. Properly executed remediation practices, and ongoing evaluation by environmental and remediation inspectors, and Contractor personnel, will ensure the continued functioning of erosion and sediment control measures.

Long-term objectives include control of erosion and sedimentation, as well as restoration of topography, water resources, soils, and vegetation to a condition similar to that, which existed prior to remediation. Monitoring activities during the remediation, operations, and maintenance phases will evaluate the success of the erosion control and revegetation efforts.

1.2 RESPONSIBILITIES

1.2.1 Company

Arconic will appoint a representative to provide Contractor oversight throughout the duration of the project. This representative will confirm that the Contractor is compliant with the standards for sediment and erosion control measures defined within this plan.

Arconic will be responsible for meeting the long-term restoration and soil stabilization standards after the project is completed. Oversight Personnel will observe for compliance by the Contractor during the installation and maintenance of erosion control measures. Installation of most erosion control measures will be performed prior to sediment and soil remediation actions. Erosion control measures implemented throughout the duration of the remediation field effort may include: silt fence sediment barriers, straw bale sediment barriers, straw wattles, interim mulching, tackifier application, construction entrance/exits, wheel wash, dewatering bags, scour protection pads, filter berms, floating filter curtains, and decontamination pads.

Work related to permanent erosion control measures implemented during restoration may include topsoil replacement, seedbed preparation, seeding, planting, permanent mulching, and erosion control matting.

1.2.2 Contractor

The Contractor will be responsible for conducting grading, excavation, fill placement, and stockpiling activities, installing and maintaining temporary and permanent erosion control measures, and establishing final contours on the Elliott Ditch levee site according to the standards detailed in this plan and related plans listed in Bullet 1.4. The Contractor is responsible for monitoring the effectiveness of the installed devices and correcting any conditions that do not meet the specifications of this plan.

1.3 COORDINATION

This plan has been prepared through consultation and coordination with Arconic, and in accordance with the standards of state and local regulatory agencies. Arconic will be responsible for distributing copies of this plan to all appropriate agencies and remediation personnel. It will be the responsibility of Arconic to maintain coordination and communication with the various recipients.

1.4 RELATED PLANS AND DRAWINGS

This plan is related to other project plans (Resource Conservation and Recovery Act [RCRA] Corrective Action Interim Measures Work Plan, Transportation Plan, Waste Analysis and Management Plan, etc.), technical specifications, and the plan and detail drawing set. The Contractor will be responsible for complying with the requirements of all associated project plans and drawings.

2. SOIL CONSERVATION MEASURES

2.1 GENERAL CONSIDERATIONS

2.1.1 Flagging

The Contractor will demarcate the boundaries of the work area prior to remediation. The Contractor will install demarcation tools, as determined by Oversight Personnel, to protect sensitive resources located near the Elliott Ditch sediment and soil excavation limits, as necessary.

2.1.2 Clearing

Current surface conditions along the banks of Elliott Ditch generally consist of overgrown and unkempt vegetation including mature trees, plants, grasses, and shrubs. Surface conditions also include areas of grassed lawn. Cleared materials within the construction area will be cut off at approximately 2 inches above ground surface and either chipped for onsite use or transported off the property for appropriate disposal. Within designated remediation areas, stumps and roots at or below ground surface will be removed during excavation work. Any grubbed vegetation that is in contact with impacted material will be transported offsite for disposal along with the sediment and soil removed from the area.

2.2 RESTORATION

After completion of soil remediation work at Reaches 1 through 3 of Elliott Ditch, disturbed upland areas will be restored with clean borrow soils in accordance with the construction drawings and receive a 3-inch lift of loose topsoil. The topsoil will be pH of 5.5 to 7.0 and contain at least 3-percent organic matter and no stones larger than 1-inch in any dimension. Phosphorus free fertilizer (12 - 0 - 12) will be applied at a rate of 23 pounds per 1,000 square feet to assist in germination and growth. The selected seed mixture and application rate will be determined based on the completion date of the project and soil conditions. Revegetation will be the primary method to stabilize soils and establish long term erosion control.

All disturbed streambanks that are steeper than 3H:1V shall be restored in accordance with the requirements of the Permit for Construction in a Floodway issued by the Indiana Department of Natural Resources. Such streambanks shall be seeded and protected with erosion control blankets that are heavy-duty, biodegradable, and net free or that use loose-woven/Leno-woven netting to minimize the entrapment and snaring of small-bodied wildlife such as snakes and turtles.

After completion of in-stream sediment remediation work at Reach 1 through 3 of Elliott Ditch, the sediment excavation areas shall be backfilled with B-Borrow material per INDOT specification 211.03. Restoration shall be completed to match the natural stream gradient and existing conditions upgradient and downgradient of the excavation area.

Final cleanup and installation of permanent erosion control measures must be completed within 15 days after final backfilling in accordance with 327 Indiana Administrative Code (IAC) 15-5-7-16. Mulch or fiber matting will be applied to disturbed surfaces as directed by Oversight Personnel. Should this be unattainable due to extenuating circumstances (i.e., extreme weather conditions), temporary erosion control measures will be installed in the interim.

3. EROSION AND SEDIMENTATION CONTROL

3.1 GENERAL CONSIDERATIONS

The following general environmental protection measures will be implemented to reduce environmental impacts during remediation and operation of the project.

- Personnel, vehicles, and equipment will stay in the designated remediation area. Site-specific access roads outside of the remediation area will be established by the Contractor and Oversight Personnel.
- Temporary erosion/sediment control devices will be installed prior to initial soil disturbance and will be maintained throughout remediation and restoration, as necessary, until replaced by permanent erosion control measures.
- Erosion and sedimentation controls will not be removed until adequate vegetative coverage has been established and the Notice of Termination for the National Pollution Discharge Elimination System (NPDES) General Permit has been submitted.
- Oversight Personnel will be employed by Arconic in the field during remediation to verify compliance with the environmental protection measures.

3.2 EROSION CONTROL METHODS

Temporary erosion control measures are designed to effectively reduce erosion and sedimentation located near sensitive resources during remediation. These temporary control measures will be installed prior to remediation activities and will be maintained throughout the course of remediation. When necessary, these measures may be left in place along with permanent measures during the post remediation period until effective vegetation has been reestablished. Sediment barriers (as described below) will be the primary measures for temporary erosion control used on the project. Temporary erosion control measures will also assist with stabilizing portions of the disturbed remediation area located near sensitive resources if remediation is delayed for significant periods following disturbance.

Permanent erosion control measures are designed to reduce erosion and sedimentation after remediation until revegetation efforts have effectively stabilized the remediation area. Erosion and sedimentation controls will not be removed until adequate vegetative coverage has been established and the Notice of Termination for the NPDES General Permit has been submitted.

The following sections review materials, installation requirements, and performance criteria for temporary, interim and permanent erosion and sediment control measures.

3.2.1 Sediment Barriers

Straw bale sediment barriers and silt fence sediment barriers are temporary sediment barriers designed to slow down water flow and to intercept suspended sediment conveyed by sheet flow, while allowing runoff to continue down gradient. These installations are used to reduce sediment transport off of the remediation area as well as to divert water off the remediation area. Temporary sediment barriers will be installed at locations as indicated in drawings C905 through C907 and at other locations as directed by Site personnel.

While typically used only during remediation, silt fences and straw bale sediment barriers may be left in place following seeding until adequate vegetative cover is developed.

3.2.1.1 General Requirements

Sediment barriers will be installed on contour wherever possible and curve up slope at ending points to trap any residual sediment. Sediment barriers will be placed so as not to hinder remediation activities.

If sediment barriers are placed across the remediation area where remediation traffic is allowed to cross, provisions will be made such that the sediment barrier remains effective within the traffic flow area.

If sediment loading is noted during regular inspections of temporary sediment barriers to be at least half the height of the barrier, the sediment will be managed with waste materials or a second barrier will be installed. Loose stakes, loosely abutted bales, damaged bales, or damaged or undermined sections of silt fence will be repaired or replaced as necessary.

3.2.1.2 Straw Bales

Straw bale sediment barriers consist of tightly abutted straw bales placed perpendicular to the runoff direction with the ends turned upslope. The barriers are typically one bale high, placed on the fiber-cut edge in a 4-inch trench (tie not in contact with the ground), and anchored securely with two wooden stakes driven through each bale. A small amount of soil is then piled across the upslope side of the straw bale barrier.

3.2.1.3 Silt Fences

Commercial filter fabrics, with sufficient strength to prevent failure will be provided by the Contractor. The height of a silt fence will not exceed 36 inches and the fabric will be cut from a continuous roll of fabric with splices only at support posts, with a minimum 6-inch overlap and both ends of fabric securely attached to the post. Support posts will be a maximum of 10 feet apart. The bottom edge of silt fences will be installed in a trench excavated approximately 4 inches wide by 8 inches deep and refilled with compacted soil, unless on-site constraints dictate otherwise (e.g., rock). Silt fences will be attached to supporting posts by staples or wire.

If additional support is needed to contain soil, or to provide added protection near a sensitive resource (as determined by Oversight Personnel), either wire mesh or straw bales may be placed immediately behind the silt fence on the down-gradient side. If wire mesh is used, the wire will be attached to the support posts, prior to installation of the fabric, with heavy duty wire staples at least 1 inch long, wire ties, or hog rings. The wire will be keyed into the trench at least 2 inches, and extended up the posts to the top of the filter fabric.

3.2.2 Mulching

Mulching is the application of straw or wood fiber to disturbed soils to reduce impacts from wind or rain on exposed soils. During rainy conditions, mulch reduces the impact of rainfall and slows the flow of water down the slope. Mulch (as opposed to erosion control mats described in Section 3.2.3) would typically be used across large sections of the Elliott Ditch levee limits of disturbance to reduce wind erosion and raindrop impact.

3.2.2.1 Mulch as Temporary Erosion Control

Application of mulch for temporary erosion control is based on slope surface type and condition (i.e., sand, clay, rock, etc.), slope steepness, and the amount of exposed surface area not covered by vegetation. Mulch will be applied to exposed soils within the project limits of disturbance if soils remain exposed and inactive for more than 15 days. Interim seeding may be performed as determined by Oversight Personnel. Seedbed preparation, including thinning or removal of the mulch, will be repeated as necessary prior to application of the final seed mix.

3.2.2.2 Mulch as Permanent Erosion Control

After final restoration and seeding, permanent mulch applications will be applied to control erosion and prevent the runoff of grass seed during heavy rainfall.

3.2.2.3 Straw Mulch

Straw will be anchored into the seedbed using a mechanical crimper specifically designed to crimp mulch to a depth of 2 to 3 inches. Acceptable straw mulch crimpers include:

- Mechanical crimper,
- Backhoe with crimper forks,
- Tracked equipment tracking across slopes (restricted to areas where other methods will not work),
- Hand-punching with round-pointed shovel, or
- Equivalent approved by Oversight Personnel.

Organic liquid mulch binders may be used in accordance with manufacturer's recommendations. If a straw mulch blower is used, strands of the mulching material will be at least 8 inches long to allow anchoring.

3.2.2.4 Wood Fiber Mulch

Wood fiber mulches will be made of 100 percent wood fiber or equivalent approved by Oversight Personnel. These will be applied by a hydro seeder with non-toxic, organic tackifier such as a guar-based tackifier, or equivalent approved by Oversight Personnel.

3.2.3 Water Management for In-Stream Work

Bypass of surface water flow in Reach 1 of Elliott Ditch will be performed to allow for sediment activities to be completed in non-flowing conditions. Sediment remediation downstream of the first railroad crossing in Reach 1 will not require full damming of Elliott Ditch and rerouting of the flow. Contractor may install cofferdams or other capable structures to isolate these areas from flow.

3.2.3.1 Pump-Around

A temporary creek diversion structure shall be constructed at the upstream limits of the Reach 1 sediment remediation. The pump-around will be equipped with a fully redundant dewatering system with a rated capacity of 28 cubic feet per second, which is estimated to be over two times the measured average episodic flow in Elliott Ditch based upon 2019 and 2020 in-stream flow monitoring.

3.2.3.2 Cofferdams

Sediment remediation downstream of the first railroad crossing in Reach 1 is targeted to depositional features that will not require full damming of Elliott Ditch and rerouting of the flow. Contractor shall design and install cofferdams, or another capable structure(s), to isolate these areas from flow. The design must take into consideration streambed conditions and access restrictions.

3.2.3.3 Pump-Around Discharge

Water that is diverted by the pump-around shall be discharged in a controlled manner onto a stable velocity dissipator, such as a riprap scour pad, on the downstream banks, or an acceptable alternative. The discharge outlet shall be inspected daily and stabilized if bank erosion is noticed.

3.2.3.4 Dewatering Discharge

Dewatering discharge from remediation areas shall be filtered before being returned to Elliott Ditch to capture impacted sediment and reduce sediment transportation. Dewatering discharge should initially be passed through a filter bag and a secondary containment BMP such as a rock filter berm or sediment trap shall be constructed near the waterway.

3.2.4 Erosion Control Matting

Erosion control matting will be installed after final grade restoration to reduce rain impacts on soils, to control erosion, stabilize the remediation area, on all disturbed streambanks steeper than 3H:1V, and where determined by Oversight Personnel. On all installations, mat will be furnished in continuous rolls of 30 feet or greater with a minimum width of 4 feet. Staples will be made of wire, 0.091 inch in diameter or greater, and have a "U" shape with legs 8 inches in length and a 2-inch width. Wire staples will be driven into the ground for the full length of the staple legs.

Alternately, wood pegs (1/2-inch diameter) may be used to secure the erosion control fabric. Installation and stapling of erosion control matting will follow procedures as approved by Oversight Personnel.

During regular erosion control monitoring, erosion control matting will be inspected to ensure proper function. Damaged or undermined matting will be repaired or replaced as necessary.

On all disturbed streambanks steeper than 3H:1V, erosion control blankets shall be heavy-duty, biodegradable, and net free or use loose-woven/Leno-woven netting to minimize the entrapment and snaring of small-bodied wildlife such as snakes and turtles.

3.3 DUST CONTROL

Dust control will be implemented by the Contractor in areas of active remediation within 500 feet of highways and residences as necessary. Dust control will also be implemented on access roads or as required by the Contractor for the health and safety of employees. Dust control will be achieved primarily through application of water or an approved dust palliative. Application rates for the dust palliative will follow the manufacturer's recommendations. All dust palliatives used should be biodegradable unless the only way to achieve adequate dust control is by using a non-biodegradable palliative such as magnesium chloride (MC70).

4. MONITORING AND MAINTENANCE

The Contractor will be responsible for ensuring that erosion control measures are fully functional. The Contractor is also responsible for continually monitoring erosion control measures along the project limits and completing timely repairs of erosion control structures as needed. The Contractor must have staff onsite qualified to perform the required inspections.

4.1 REMEDIATION MONITORING



Throughout remediation, temporary erosion control structures will be inspected at minimum of one time per week, or by the end of the next business day following a measurable storm event (i.e., a precipitation event that results in a total measured precipitation accumulation equal to, or greater than, one-half inch of rainfall within a 24-hour time period). Inspections are the responsibility of the Contractor and will be made by qualified staff. In the event of impending heavy precipitation (e.g., the U.S. Weather Bureau issues a storm advisory for the work area), the Contractor will reinforce temporary erosion control devices where needed (e.g., areas considered to have greater potential for erosion, and areas of active remediation) to ensure that erosion control measures have not been damaged since the last inspection.

Temporary erosion control devices found needing repair or requiring new installation will be repaired within 24 hours after problem(s) have been identified, weather and soil conditions permitting.

Inspection will be documented in writing and will contain the name of the individual performing the evaluation, the date of the evaluation, problems/observations identified at the project site related to the inspection, and details of corrective actions recommended and completed. Evaluation reports for the project site will be made available to the inspecting authority within 48 hours of a request.

4.2 POST-REMEDATION MONITORING

Prior to the completion of remediation, the Contractor and Oversight Personnel will confirm that erosion control devices are in place and functioning as intended. The Contractor will be responsible for inspecting and making erosion control repairs until project termination. The inspections will be completed as described previously and to evaluate revegetation success and the presence of erosion indicators such as rills, gullies, etc. If erosion control structures fail or require maintenance, or if accelerated erosion is observed, the Contractor will conduct remedial actions as soon as possible, recognizing weather and soil conditions, and site accessibility. Remedial actions could include supplemental seeding, installation of additional erosion/sediment control materials, maintenance of existing erosion control measures, additional mulching or use of matting.

ARCONIC LAFAYETTE LLC LAFAYETTE OPERATIONS ELLIOTT DITCH REACHES 1-3 SEDIMENT AND SOIL REMEDIATION LAFAYETTE, INDIANA	SWPPP NARRATIVE (1 OF 3)	DATE: 12/21/2020 DRAWN BY: KAM DWG SCALE: NOT TO SCALE CHECKED BY: GAW PROJECT NO: 172-367-0043 APPROVED BY: JMB	 
	DRAWING NO.: C908 SHEET 9 OF 13		
	Civil & Environmental Consultants, Inc. 2704 Cherokee Farm Way · Suite 101 · Knoxville, TN 37920 Ph: 865.977.9997 · Fax: 865.977.9919 www.cecinc.com		

ASSESSMENT OF STORMWATER POLLUTION PREVENTION PLAN COMPONENT (SECTION C)

(C1) POTENTIAL LANDUSE POLLUTANTS

POTENTIAL POLLUTANT SOURCES THAT MAY APPEAR AT THE SITE DUE TO PROPOSED LAND USE ACTIVITIES INCLUDE, BUT ARE NOT LIMITED TO, VEHICLES, EQUIPMENT, EXPOSED SOIL AND TRASH. POTENTIAL POLLUTANTS INCLUDE, BUT ARE NOT LIMITED TO OIL, GREASE, DIESEL FUEL, GASOLINE, ANTI-FREEZE, AND FERTILIZER. ADDITIONALLY, PCB CONTAMINATED SOILS WILL BE EXCAVATED AND PREPARED FOR OFFSITE DISPOSAL.

(C2) STORMWATER QUALITY IMPLEMENTATION

THE STORMWATER QUALITY MEASURE IMPLEMENTATION SHALL BEGIN AFTER SUBSTANTIAL COMPLETION OF THE CONSTRUCTION ACTIVITIES FOR THE PROPOSED PROJECT. ADDITIONAL STORMWATER QUALITY MEASURES WILL BE IMPLEMENTED AT THE DEVELOPMENT OF SUBSEQUENT CONSTRUCTION PHASES. FOLLOWING CONSTRUCTION, ALL EROSION CONTROL MEASURES SHALL BE INSPECTED AND MAINTAINED UNTIL ALL PERMANENT MEASURES, WATER QUALITY PLANTINGS AND VEGETATION HAS BEEN ESTABLISHED.

INSPECTION AND MAINTENANCE OF DISTURBED AREAS ARE THE RESPONSIBILITY OF ARCONIC AND/OR LOCAL AGENCIES TAKING JURISDICTION OVER THE LEVEE.

(C3) POST CONSTRUCTION STORMWATER QUALITY DESCRIPTION MEASURES:

POST CONSTRUCTION STORMWATER QUALITY MEASURES TO AID IN REDUCING THE AMOUNT OF POLLUTANTS:

1. POST CONSTRUCTION STORMWATER QUALITY MEASURES WILL CONSIST OF VEGETATIVE COVER ON THE PERMANENT GRASS AREAS INTENDED TO STABILIZE THE DISTURBED AREAS AND TO SERVE AS A SEDIMENT TRAP FOR FINER PARTICLES WITHIN THE ELLIOTT DITCH WATERSHED.

EROSION CONTROL RESPONSIBLE PERSON

THE PERSON RESPONSIBLE FOR THE INSTALLATION AND MAINTENANCE OF THE EROSION CONTROL IS LISTED BELOW.

OWNER:
ARCONIC CORP.
ROBERT PRZEBINDOWSKI
2300 NORTH WRIGHT ROAD
ALCOA, TENNESSEE
PHONE: 865-977-3811

CONTRACTOR:
TO BE DETERMINED

REVISION RECORD

DESCRIPTION


DATE

NO

Civil & Environmental Consultants, Inc.
2704 Cherokee Farm Way · Suite 101 · Knoxville, TN 37920
Ph: 865.977.9997 · Fax: 865.977.9919
www.cecinc.com

**ARCONIC LAFAYETTE LLC
LAFAYETTE OPERATIONS
ELLIOTT DITCH REACHES 1-3
SEDIMENT AND SOIL REMEDIATION
LAFAYETTE, INDIANA**


SWPPP NARRATIVE (3 OF 3)



DRAWING NO.: **C910**
SHEET 11 OF 13

DATE: 12/21/2020 DRAWN BY: KAM
DWG SCALE: NOT TO SCALE CHECKED BY: GAW
PROJECT NO: 172-387.0043
APPROVED BY: JMB

P:\1071\172-387-0043\DWG\1043 - Reach 1-3 Remediation Drawings\Submittal Remediation SWPPP\172387-0043-0043-SWPPP Narrative.dwg(210) LS(1/8/2021 - 10:47 AM) - LP - 1/8/2021 10:47 AM




DETAIL 900
TEMPORARY CONSTRUCTION ENTRANCE
N.T.S.





TRACTATOR DRY WHEEL WASH SYSTEM BY INNOVATIVE EQUIPMENT SOLUTIONS (PICTURED) OR APPROVED ALTERNATIVE TO BE IMPLEMENTED AT SITE EXIT

DETAIL 901
WATERLESS WHEEL WASH
N.T.S.



- NOTES:
1. THE PAD SHOULD BE CONSTRUCTED IN AN AREA KNOWN OR BELIEVED TO BE FREE OF SURFACE CONTAMINATION

DETAIL 902
EQUIPMENT DECONTAMINATION PAD
N.T.S.




- NOTES:
1. 'L_o' = LENGTH OF APRON. DISTANCE 'L_o' SHALL BE OF SUFFICIENT LENGTH TO DISSIPATE ENERGY.
 2. APRON SHALL BE SET AT A ZERO GRADE AND ALIGNED STRAIGHT.
 3. FILTER MATERIAL SHALL BE FILTER FABRIC OR 6" THICK (MIN.) GRADED GRAVEL LAYER.

ENERGY DISSIPATOR


GENERAL DAM AND BYPASS DETAILS ARE PROVIDED FOR ILLUSTRATIVE PURPOSES ONLY. CONTRACTOR SHALL BE RESPONSIBLE FOR THE DESIGN AND INSTALLATION OF TEMPORARY DIVERSION STRUCTURE AND A FULLY REDUNDANT DEWATERING SYSTEM. SEDIMENT REMEDIATION IN REACH 1 CAN BE COMPLETED. SEE CONSTRUCTION SPECIFICATION SECTION 31 23 19 FOR COMPLETE REQUIREMENTS. ENERGY DISSIPATOR SHALL BE APPROPRIATELY SIZED TO PREVENT EROSION AT THE DISCHARGE OF THE BYPASS. GENERAL ENERGY DISSIPATOR DESIGN IS PROVIDED FOR ILLUSTRATIVE PURPOSES ONLY. CONTRACTOR TO PROVIDE DISSIPATOR DESIGN AND DETAILS TO ARCONIC FOR APPROVAL PRIOR TO CONSTRUCTION.

DETAIL 903
GENERAL DAM AND BYPASS DETAIL
N.T.S.




- NOTES:
1. WATER CONTROL DEVICES WILL PROMOTE SEDIMENT DRYING IN THE ELLIOTT DITCH; HOWEVER, ADDITIONAL DRYING MAY BE NEEDED IN AN IMPOUNDMENT ONCE THE SEDIMENT IS REMOVED.
 2. BERMED SEDIMENT STAGING PAD(S) MUST BE CONSTRUCTED WITH A 40-MIL POLYETHYLENE LINER OVERLAIN WITH 1-FOOT OF SAND OR APPROVED ALTERNATE, SACRIFICIAL MATERIAL.
 3. PADS MUST BE SLOPED TO DRAIN SUCH THAT DECANT WATER CAN BE REMOVED AND MANAGED IN ACCORDANCE WITH THE IMWP.
 4. STOCKPILED SEDIMENT WITHIN THE IMPOUNDMENTS MUST BE COVERED WITH POLY-SHEETING AT THE END OF EACH WORKING DAY TO PROTECT FROM EXPOSURE TO WIND AND PRECIPITATION, AS NECESSARY. THE POLY-SHEETING SHOULD BE WEIGHTED DOWN WITH SANDBAGS TO SECURE WHEN SEDIMENT IS NOT BEING ACTIVELY LOADED/UNLOADED.
 5. THE CONTRACTOR MUST MONITOR IMPOUNDMENT AREAS WHEN IN USE TO ASSURE PROPER FUNCTIONALITY.
 6. EROSION CONTROL MEASURES SHOULD BE DEPLOYED TO REDUCE THE POTENTIAL FOR SEDIMENTATION FROM THE IMPOUNDMENT AREAS.

DETAIL 904
SEDIMENT DEWATERING BED
N.T.S.




DETAIL 905
TEMPORARY PANEL FENCING
N.T.S.



- NOTES:
1. TIGHTLY SEAL SLEEVE AROUND THE PUMP DISCHARGE HOSE WITH A STRAP OR SIMILAR DEVICE.
 2. PLACE FILTER BAG ON SUITABLE BASE (E.G., MULCH, LEAF/WOOD COMPOST, WOODCHIPS, SAND, OR STRAW BALES) LOCATED ON A LEVEL OR 5% MAXIMUM SLOPING SURFACE. DISCHARGE TO A STABILIZED AREA. EXTEND BASE A MINIMUM OF 12 INCHES FROM EDGES OF BAG.
 3. CONTROL PUMPING RATE TO PREVENT EXCESSIVE PRESSURE WITHIN THE FILTER BAG IN ACCORDANCE WITH THE MANUFACTURER RECOMMENDATIONS. AS THE BAG FILLS WITH SEDIMENT, REDUCE PUMPING RATE.
 4. REMOVE AND PROPERLY DISPOSE OF FILTER BAG UPON COMPLETION OF PUMPING OPERATIONS OR AFTER BAG HAS REACHED CAPACITY, WHICHEVER OCCURS FIRST. SPREAD THE DEWATERED SEDIMENT FROM THE BAG IN AN APPROVED UPLAND AREA AND STABILIZE WITH SEED AND MULCH BY THE END OF THE WORK DAY. RESTORE THE SURFACE AREA BENEATH THE BAG TO ORIGINAL CONDITION UPON REMOVAL OF THE DEVICE.
 5. USE NONWOVEN GEOTEXTILE WITH DOUBLE STITCHED SEAMS USING HIGH STRENGTH THREAD. SIZE SLEEVE TO ACCOMMODATE A MAXIMUM 4 INCH DIAMETER PUMP DISCHARGE HOSE. THE BAG MUST BE MANUFACTURED FROM A NONWOVEN GEOTEXTILE THAT MEETS OR EXCEEDS MINIMUM AVERAGE ROLL VALUES (MARV) FOR THE FOLLOWING:
- | | | |
|-----------------------------------|----------------------------|-------------|
| GRAB TENSILE | 250 LB | ASTM D-4632 |
| PUNCTURE | 150 LB | ASTM D-4833 |
| FLOW RATE | 70 GAL/MIN/FT ² | ASTM D-4491 |
| PERMITTIVITY (SEC ⁻¹) | 1.2 SEC ⁻¹ | ASTM D-4491 |
| UV RESISTANCE | 70% STRENGTH @ 500 HOURS | ASTM D-4355 |
| APPARENT OPENING SIZE (AOS) | 0.15-0.18 MM | ASTM D-4751 |
| SEAM STRENGTH | 90% | ASTM D-4632 |
6. REPLACE FILTER BAG IF BAG CLOGS OR HAS RIPS, TEARS, OR PUNCTURES. DURING OPERATION KEEP CONNECTION BETWEEN PUMP HOSE AND FILTER BAG WATER TIGHT. REPLACE BEDDING IF IT BECOMES DISPLACED.
- SOURCE: MARYLAND DEPARTMENT OF ENVIRONMENT WATER MANAGEMENT ADMINISTRATION

DETAIL 906
DEWATERING FILTER BAG
N.T.S.



DETAIL 907
SILT FENCE
N.T.S.

NO.	DATE	DESCRIPTION


ARCONIC LAFAYETTE LLC
LAFAYETTE OPERATIONS
ELLIOTT DITCH REACHES 1-3
SEDIMENT AND SOIL REMEDIATION
LAFAYETTE, INDIANA


Civil & Environmental Consultants, Inc.
2704 Cherokee Farm Way - Suite 101 - Knoxville, TN 37920
Ph: 865.977.9997 - Fax: 865.977.9919
www.cecinc.com

ARCONIC LAFAYETTE LLC
LAFAYETTE OPERATIONS
ELLIOTT DITCH REACHES 1-3
SEDIMENT AND SOIL REMEDIATION
LAFAYETTE, INDIANA

EROSION CONTROL DETAILS


DATE: 12/21/2020
DRAWN BY: KAM
DWG SCALE: NOT TO SCALE
CHECKED BY: GAW
PROJECT NO: 172-287-0043
APPROVED BY: JMB






2 BAG MIN. HEIGHT ABOVE NORMAL BASE FLOW

STACKED SANDBAGS OPTION



JERSEY BARRIER OPTION

FLOW



COFFERDAM PLAN VIEW

NOTES:

GENERAL TEMPORARY COFFERDAM CONSTRUCTION METHODS ARE PROVIDED FOR ILLUSTRATIVE PURPOSES ONLY. CONTRACTOR SHALL BE RESPONSIBLE FOR THE DESIGN AND INSTALLATION OF COFFERDAMS OR OTHER CAPABLE STRUCTURES TO ISOLATE DEPOSITIONAL FEATURES IN REACH 1 DOWNSTREAM OF THE FIRST RAILROAD CROSSING AND REACHES 2 AND 3 SUCH THAT SEDIMENT REMEDIATION CAN BE COMPLETED. SEE CONSTRUCTION SPECIFICATION SECTION 31 23 19 FOR COMPLETE REQUIREMENTS.

DETAIL 908
GENERAL TEMPORARY COFFERDAM DETAIL
N.T.S.

SEEDBED PREPARATION

1. APPLY LIME TO RAISE THE pH TO THE LEVEL AS NEEDED FOR SPECIES BEING SEED.
2. APPLY 23 POUNDS OF PHOSPHOROUS FREE FERTILIZER: 12-0-12 ANALYSIS (OR EQUIVALENT) PER 1000 SQ. FT. (APPROXIMATELY 1000 POUNDS PER ACRE) OR FERTILIZE ACCORDING TO TEST. APPLICATION OF 150 LBS. OF AMMONIUM NITRATE ON AREAS LOW IN ORGANIC MATTER AND FERTILITY WILL GREATLY ENHANCE VEGETATIVE GROWTH.
3. WORK THE FERTILIZER AND LIME INTO THE SOIL TO A DEPTH OF 2-4 INCHES WITH A HARROW, DISK OR RAKE OPERATED ACROSS THE SLOPE AS MUCH AS POSSIBLE.

SEEDING

SELECT A SEED MIXTURE BASED ON PROJECTED USE OF THE AREA (SEE PERMANENT SEED MIXTURE CHART). WHILE CONSIDERING BEST SEEDING DATES, IF PERMANENT SEEDING IS NOT PERMITTED USE TEMPORARY SEEDING UNTIL PERMANENT SEEDING CAN BE APPLIED. IF TOLERANCES ARE A PROBLEM, SUCH AS SALT TOLERANCE OF SEEDINGS ADJACENT TO STREETS AND HIGHWAYS, SEE SEED TOLERANCE CHART.

SPECIES	SOIL CONDITION			SHADE TOLERANCE	DRAINAGE TO 2-4 INCHES	TRAMPING TOLERANCE	FERTILITY NEEDS	WINTER HARDINESS	FLOODING TOLERANCE (DAYS)	MATURE HEIGHT (INCHES)	EMERGENCE TIME (DAYS)	SOIL TOLERANCE		
	WET	NORM	DRY									GEN.	SOIL	SPRAY
CREeping RED FESCUE FESTUCA RUBRA	2	1	2	1	1	1	MED.	1	20-25	12-18	7-21			S
KENTUCKY BLUEGRASS POA PROTENSIS	2	1	2	1	1	1	MED.	1	20-35	12-18	10-20			MT
TALL FESCUE FESTUCA L. ARUNDINACEA	2	1	1	1	1	1	LOW	1	24-35	24-36	5-14			T
PERENNIAL RYEGRASS LOLLIUM PERENNE	2	1	2	-	1	2	MED. HIGH	2	15-20	12-18	5-10			MT
CROWNVECH CORONILLA VARIA	-	1	1	2	-	-	LOW	1	5-10	24	14-21	T		
RED CLOVER TRIFOLIUM PROTENSE	-	1	-	2	-	-	MED.	1	7-10	18	5-10	S	S	

RANKING:
1 GOOD
2 MEDIUM
- NOT TOLERANT

SALT TOLERANCE (TO BOTH SOIL SALTS & SPRAY)
T TOLERANCE
MT MEDIUM TOLERANCE
S SLIGHT TOLERANCE

PERMANENT SEEDING DATES

	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
ANNUAL RYEGRASS NON-IRRIGATED*												
IRRIGATED												
DORMANT SEEDING**												

IRRIGATION NEEDED DURING THIS PERIOD, TO CONTROL EROSION AT TIMES OTHER THAN IN THE SHADED AREAS. USE MULCH.


* LATE SUMMER SEEDING DATES MAY BE EXTENDED 5 DAYS IF MULCH IS APPLIED.

** INCREASE SEEDING APPLICATION BY 50%.

PERMANENT SEEDING				
SPECIES	SEEDING RATE		SUITABLE pH	SITE SUITABILITY*
	LBS/ACRE	LBS/1000 SQ. FT.		
LEVEL AND SLOPING, OPEN AREAS				
1. TALL FESCUE	35	.8	5.5-8.3	2 1 2
2. TALL FESCUE	25	.6	5.5-8.3	1
3. RED CLOVER	5	.12		
3. KENTUCKY BLUEGRASS	15	.4	5.8-7.5	2 1 1
3. CREeping RED FESCUE	15	.4		
STEEP BANKS AND CUTS				
4. TALL FESCUE	15	.4	5.8-7.5	2 1 2
5. KENTUCKY BLUEGRASS	25	.6	5.5-8.3	1
5. TALL FESCUE	35	.8	5.5-8.3	2 1
EMERALD CROWNVECH**	10	.25		
LAWNS AND HIGH MAINTENANCE AREAS				
6. KENTUCKY BLUEGRASS	40	.9	5.8-7.5	2 1
7. CREeping RED FESCUE	40	.9		
7. PERENNIAL RYEGRASS (TURF TYPE)	170	4.0	5.0-7.5	1
8. TALL FESCUE	170	4.0	5.5-8.3	2 1 2

* 1 - PREFERRED 2 - WILL TOLERATE ** INOCULATE WITH SPECIFIC INOCULANT.

DETAIL 909
PERMANENT SEEDING
N.T.S.





"TRACKING" WITH MACHINERY ON SANDY SOIL PROVIDES ROUGHENING WITHOUT UNDUE COMPACTION.

STRAW ANCHORING

NOTES:

1. ROUGHEN SLOPE WITH BULLDOZER
2. BROADCAST SEED AND FERTILIZER.
3. SPREAD STRAW MULCH 3" THICK. (2 1/2 TONS PER ACRE)
4. PUNCH STRAW MULCH INTO SLOPE BY RUNNING BULLDOZER UP AND DOWN SLOPE.


DETAIL 910
STRAW ANCHORING
N.T.S.



NOTES:

1. PREPARE SOIL BEFORE INSTALLING BLANKETS.
2. BEGIN AT THE TOP OF THE SLOPE BY ANCHORING THE BLANKET IN 6" DEEP X 6" WIDE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPLING.
3. ROLL THE BLANKETS (A.) DOWN OR (B.) HORIZONTALLY ACROSS THE SLOPE.
4. THE EDGES OF PARALLEL BLANKETS MUST BE STAPLED WITH APPROXIMATELY 2" OVERLAP.
5. WHEN BLANKETS MUST BE SPLICED DOWN THE SLOPE, PLACE BLANKETS END OVER END (SHINGLE STYLE) WITH APPROXIMATELY 12" OVERLAP. STAPLE THROUGH OVERLAPPED AREA, APPROXIMATELY 12" APART.
6. EROSION CONTROL BLANKETS SHALL BE INSTALLED ON ALL 3:1 OR STEEPER SLOPES DISTURBED AS A RESULT OF THE REMEDIATION PROCESS. A HEAVY-DUTY, BIODEGRADABLE, AND NET FREE EROSION CONTROL BLANKET (ROLANKA BIOD-MAT 90 OR APPROVED EQUAL) MUST BE USED.

DETAIL 911
EROSION CONTROL BLANKET
NOT TO SCALE



NOTES:

1. FRAME OPENING SIZE TO MATCH INLET OPENING.
2. GEOTEXTILE BAG SHALL BE FABRICATED FROM A PIECE OF GEOTEXTILE 2 TIMES THE OPENING SIZE PUSHED THROUGH THE OPENING TO FORM AN OVERFLOW OPENING. SECURE BY NAILS.
3. FRAME WITH BAG TO BE PLACED OVER INLET OPENING.
4. BAG FRAME SHALL BE SECURED IN PLACE BY WEIGHT OF INLET GRATE. GRATE MAY BE ROTATED 45 DEGREES TO THE BAG'S FRAME.

SOURCE: INDIANA DEPARTMENT OF TRANSPORTATION

DETAIL 912
INLET PROTECTION FILTER BAG
N.T.S.

REVISION RECORD

NO.	DATE	DESCRIPTION


Civil & Environmental Consultants, Inc.
2704 Cherokee Farm Way - Suite 101 - Knoxville, TN 37920
Ph: 865.977.9997 - Fax: 865.977.9919
www.cecinc.com

ARCONIC LAFAYETTE LLC
LAFAYETTE OPERATIONS
ELLIOTT DITCH REACHES 1-3
SEDIMENT AND SOIL REMEDIATION
LAFAYETTE, INDIANA

EROSION CONTROL DETAILS

DRAWING NO.:
C912

SHEET 13 OF 13



DATE: 12/21/2020
DRAWN BY: KAM
DWG SCALE: NOT TO SCALE
CHECKED BY: GAW
PROJECT NO.: 172-387-0043
APPROVED BY: JMB

A:\2017\172-387-0043\DWG\DWG - Reach 1-3 Remediation Drawings\Station Remediation Station 172387-DMA-C912-SMPP Details.dwg(12/21/2020 10:47 AM) - User: jmb



INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT

We Protect Hoosiers and Our Environment.

100 N. Senate Avenue • Indianapolis, IN 46204
(800) 451-6027 • (317) 232-8603 • www.idem.IN.gov

Eric J. Holcomb
Governor

Bruno L. Pigott
Commissioner

April 15, 2021

65-42 WQS/RJB
Kirk Gribben, Arconic Lafayette, Inc
201 Isabella St
Pittsburgh, PA 15212

Dear Mr. Kirk Gribben, Arconic Lafayette, Inc:

Re: **Notice of Sufficiency (NOS)**
Notice of Intent Submittal
Construction Site Stormwater Run-off
327 IAC 15-5
Elliott Ditch Reaches 1-3 Sediment and Soil
Remediation
Tippecanoe County
Permit #: INRA07330

The Notice of Intent (NOI) submitted for the project referenced above has been reviewed by staff of the Indiana Department of Environmental Management (IDEM). The items contained in the NOI are sufficient and meet the requirements of the National Pollutant Discharge Elimination System (NPDES) General Permit Rule for stormwater discharges associated with construction activity (327 IAC 15-5). This letter is notification of permit coverage for 327 IAC 15-5 and does not constitute approval to conduct activities that are related to other local, state, or federal permits.

A permit number is assigned to each project for which an NOI has been submitted to obtain coverage under 327 IAC 15-5. This number is used for identification and should be included with any future correspondence submitted to IDEM. The general permit number assigned to this facility is: INRA07330.

Construction site stormwater run-off general permit coverage is automatically limited to a maximum term length of five (5) years (327 IAC 15-5-12). The general permit issued for the project referenced above will expire on April 11, 2026. If this project requires coverage beyond this date, the applicant must reapply for a new permit 90 days prior to the expiration date.

It is important that all activities associated with your site are in compliance with the requirements of 327 IAC 15-5 and all local stormwater permits. In accordance with 327 IAC 15-5-10, you are required, at a minimum to implement your construction /stormwater pollution prevention plan, implement and maintain all stormwater quality measures, and monitor the effectiveness of the measures until the project is complete and terminated.

Upon completion of the project, you are required to terminate the permit. Information for termination can be found in 327 IAC 15-5-8. If this project is also within and/or permitted through a Municipal Separate Storm Sewer System (MS4), there may be local requirements (established through a local ordinance) for approval to terminate a project. If an MS4 has adopted a requirement for termination, you are responsible to comply with all local provisions prior to submitting the Notice of Termination to IDEM.

For more information related to the Stormwater Program and permit requirements, please visit: <http://www.idem.IN.gov/2331.htm>. Program forms are also available at this website or at <http://www.IN.gov/idem/5157.htm>.

Permittees can now manage their construction site stormwater run-off permit activities on-line, including renewals, amendments, and terminations through the IDEM Regulatory ePortal. All permittees are required/encouraged to utilize this new service. The service may be accessed at <https://stormwater.idem.in.gov>.

Any questions regarding this letter may be directed to the Stormwater Permit Coordinator at 317-233-1864 or 800-451-6027, extension 1864. Questions may also be emailed to the program email account of Stormwat@idem.IN.gov.

Sincerely,



Randy J. Braun, CPESC, CMS4S
Stormwater and Wetlands Section
Surface Water, Operations, & Enforcement Branch
Office of Water Quality



Office of the City Engineer

20 North 6th Street • Lafayette, Indiana 47901-1412
Phone 765-807-1050 • FAX 765-807-1049

February 25, 2021

Mr. Kevin A. McNally, PE
Civil & Environmental Consultants, Inc.
2704 Cherokee Farm Way, Suite 101
Knoxville, TN 37920

Re: Elliott Ditch Reach 1-3 Remediation SWPPP

Dear Mr. McNally:

The Construction Plans for the proposed project referenced above have been reviewed and have been found to be in compliance with the City of Lafayette Stormwater Code.

Please submit a Rule 5 Notice of Intent to the Indiana Department of Environmental Management, Office of Water Quality; include this letter as verification of our acceptance of the Construction Plans.

No error or omission in the plans, calculations or applications (whether said plans, calculations or applications have been reviewed by the Office of the City Engineer or not) shall permit or release the applicant and designer from constructing this work in any other manner than that provided for in the City Code.

Sincerely,

A handwritten signature in black ink, appearing to read "D. Griffiee", with a stylized flourish at the end.

David M. Griffiee, PE
Public Works Assistant Director